

ID	Task Name	Duration	Start	Finish	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4
1														
2	ANG - ANGOL	345 days	Wed 10/04/24	Mon 04/08/25										
3	EPC CONTRACT SIGNING	1 day	Wed 10/04/24	Wed 10/04/24										
4	LNTP ANG	1 day	Mon 15/04/24	Mon 15/04/24										
5	NTP ANG	0 days	Mon 29/07/24	Mon 29/07/24										
6	A. IMPORTS	251 days	Tue 16/04/24	Mon 31/03/25										
7	Arctech production and shipping	85 days	Tue 03/12/24	Mon 31/03/25										
8	Inverters and transformer	115 days	Tue 16/04/24	Mon 23/09/24										
9	B. CIVIL	243 days	Thu 18/04/24	Fri 21/03/25										
10	1. Preparation of site	10 days	Thu 18/04/24	Wed 01/05/24										
11	2. Internal roads	5 days	Mon 03/03/25	Fri 07/03/25										
12	3. Foundations CT and grounding mesh	10 days	Mon 10/03/25	Fri 21/03/25										
13	C1. MECHANICAL LNTP WORKS	13 days	Thu 25/04/24	Mon 13/05/24										
14	1. Ramming	10 days	Thu 25/04/24	Wed 08/05/24										
15	2. Concrete	10 days	Tue 30/04/24	Mon 13/05/24										
16	C2. MECHANICAL NTP WORKS	30 days	Tue 13/05/25	Mon 23/06/25										
17	3. Upper structure	20 days	Tue 13/05/25	Mon 09/06/25										
18	4. Module installation	10 days	Tue 10/06/25	Mon 23/06/25										
19	D. ELECTRICAL	131 days	Mon 06/01/25	Mon 07/07/25										
20	1. MV line	40 days	Mon 06/01/25	Fri 28/02/25										
21	2. Perimeter trench	30 days	Mon 14/04/25	Fri 23/05/25										
22	3. Homerun cables on trackers	10 days	Tue 24/06/25	Mon 07/07/25										

Project: 20250110 - Gantt Ango

Date: Thu 03/07/25

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

ID	Task Name	Duration	Start	Finish	2024 Q1 Q2 Q3 Q4				2025 Q1 Q2 Q3 Q4			
23	4. Main AC trenches	15 days	Tue 10/06/25	Mon 30/06/25								<div>07/07</div> <div>04/08</div>
24	E. COMMISSIONING	30 days	Tue 24/06/25	Mon 04/08/25								
25	Project ready for CONNECTION	0 days	Mon 07/07/25	Mon 07/07/25								
26	1. Site commissioning	10 days	Tue 24/06/25	Mon 07/07/25								
27	2. Substantial completion (ready to put in service)	10 days	Tue 08/07/25	Mon 21/07/25								
28	3. Punch list	10 days	Tue 22/07/25	Mon 04/08/25								
29	4. Testing	20 days	Tue 08/07/25	Mon 04/08/25								
30	PAC	0 days	Mon 04/08/25	Mon 04/08/25								