
























Programa Maestro DS185\_OA\_08 Reactor en S/E Ancud 220 kV

Status date: 20-09-25

Id	%Av.	%Av.	Activity Name	Duración de línea base	Comienzo previsto	Fin de línea base	Duración	Comienzo	Fin	2022		2023		2024		2025		2026		2027		2028		2029	
	Acum Prog	Acum Real								S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2
0	81,52%	81,05%	Programa Maestro DS185_OA_08 Reactor en S/E Ancud 220 kV	1258 días	07-07-2022	15-12-2025	1258 días	07-07-2022	15-12-2025																
1	77,42%	61,29%	HI - HITOS	1012 días	10-03-2023	15-12-2025	1012 días	10-03-2023	15-12-2025																
2	63,64%	27,27%	Hitos de Pago	1012 días	10-03-2023	15-12-2025	1012 días	10-03-2023	15-12-2025																
13	0,00%	0,00%	(Hito de Pago N°11) Estado de Pago Final: Finalización del 100% de la lista	0 días	15-12-2025	15-12-2025	0 días	15-12-2025	15-12-2025																
24	90,91%	81,82%	Otros Hitos	960 días	30-04-2023	15-12-2025	960 días	30-04-2023	15-12-2025																
36	0,00%	0,00%	Entrada en Operación de la Obra	0 días	15-12-2025	15-12-2025	0 días	15-12-2025	15-12-2025																
132	48,64%	48,21%	MO - MONTAJES	482,5 días	12-08-2024	07-12-2025	482,5 días	12-08-2024	07-12-2025																
136	53,95%	70,68%	Tendido de conductores y chicoteo de equipos	106 días	05-07-2025	18-10-2025	106 días	05-07-2025	18-10-2025																
138	39,00%	64,00%	Chicoteo de equipos patio 220 kV	30 días	03-09-2025	18-10-2025	30 días	03-09-2025	18-10-2025																
142	6,50%	0,00%	Montaje armario de control y protecciones caseta de control	40 días	19-09-2025	28-10-2025	40 días	19-09-2025	28-10-2025																
143	13,00%	0,00%	Montaje equipos en sala de celdas	15 días	19-09-2025	03-10-2025	15 días	19-09-2025	03-10-2025																
144	0,00%	0,00%	Pruebas a equipos de control	25 días	04-10-2025	28-10-2025	25 días	04-10-2025	28-10-2025																
145	0,00%	0,00%	Conexión Paño JT3	22 días	19-10-2025	09-11-2025	22 días	19-10-2025	09-11-2025																
146	0,00%	0,00%	Solicitud de desconexion barra 220 kV	21 días	19-10-2025	08-11-2025	21 días	19-10-2025	08-11-2025																
148	0,00%	0,00%	Conexión reactor 50 MVar 220 kV	22 días	09-11-2025	30-11-2025	22 días	09-11-2025	30-11-2025																
149	0,00%	0,00%	Solicitud de desconexion paño J3	21 días	09-11-2025	29-11-2025	21 días	09-11-2025	29-11-2025																
150	0,00%	0,00%	Conexión Reactor 50 MVar	1 día	30-11-2025	30-11-2025	1 día	30-11-2025	30-11-2025																
151	33,33%	28,51%	Obras Civiles de adecuación	270,9 días	11-03-2025	07-12-2025	270,9 días	11-03-2025	07-12-2025																
152	80,00%	75,00%	Construccion de caminos	15 días	11-03-2025	05-11-2025	15 días	11-03-2025	05-11-2025																
153	0,00%	0,00%	Gravilla en patio	10 días	05-11-2025	15-11-2025	10 días	05-11-2025	15-11-2025																
154	0,00%	0,00%	Limpieza y Retiro de escombros	7 días	15-11-2025	22-11-2025	7 días	15-11-2025	22-11-2025																
157	54,55%	56,82%	PI - PROCESO INTERCONEXIÓN	455 días	02-09-2024	30-11-2025	455 días	02-09-2024	30-11-2025																
164	0,00%	0,00%	Protocolos de equipos y Protecciones	15 días	29-10-2025	12-11-2025	15 días	29-10-2025	12-11-2025																
165	0,00%	0,00%	Revisión Protocolos y Print Out	18 días	13-11-2025	30-11-2025	18 días	13-11-2025	30-11-2025																
166	0,00%	25,00%	Sistema de medidas (SITR, FED, FIT PES, EME, GM)	18 días	13-11-2025	30-11-2025	18 días	13-11-2025	30-11-2025																
167	0,00%	0,00%	Revisión FED, E.M,E FIT PES , Pruebas SITR,GM	30 días	01-11-2025	30-11-2025	30 días	01-11-2025	30-11-2025																
168	0,00%	0,00%	Puesta en Servicio	0 días	30-11-2025	30-11-2025	0 días	30-11-2025	30-11-2025																
169	0,00%	0,00%	PS - PUESTA EN SERVICIO	29 días	17-11-2025	15-12-2025	29 días	17-11-2025	15-12-2025																
170	0,00%	0,00%	Puesto en servicio Paño J3 y Reactor	14 días	17-11-2025	30-11-2025	14 días	17-11-2025	30-11-2025																
171	0,00%	0,00%	Integración y pruebas señales al Scada	5 días	17-11-2025	21-11-2025	5 días	17-11-2025	21-11-2025																
172	0,00%	0,00%	Pruebas punto a punto con CDEC-SEN	3 días	22-11-2025	24-11-2025	3 días	22-11-2025	24-11-2025																
173	0,00%	0,00%	Pruebas telecomunicaciones y teleprotecciones	3 días	25-11-2025	27-11-2025	3 días	25-11-2025	27-11-2025																
174	0,00%	0,00%	Energizacion paños J3 y reactor	3 días	28-11-2025	30-11-2025	3 días	28-11-2025	30-11-2025																
175	0,00%	0,00%	Puesta en servicios paños J3 y reactor	1 día	30-11-2025	30-11-2025	1 día	30-11-2025	30-11-2025																
176	0,00%	0,00%	Hito puesta en servicio general	0 días	30-11-2025	30-11-2025	0 días	30-11-2025	30-11-2025																
177	0,00%	0,00%	Hito Entrada en Operación	0 días	15-12-2025	15-12-2025	0 días	15-12-2025	15-12-2025																

Task		Project Summary		Manual Task		Start-only		Deadline		Baseline Milestone	
Split		Inactive Task		Duration-only		Finish-only		Critical		Baseline Summary	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split		Progress	
Summary		Inactive Summary		Manual Summary		External Milestone		Baseline		Manual Progress	